

विद्यमान परीक्षा प्रश्न क्रमांक - ३९९  
प्रश्न सं. [क. ३९९]

[19/2/2024] रिजिस्टर-२

Government of Madhya Pradesh  
Water Resources Department

SITE ORDER BOOK

Book No. 17

Water Resources DN. Chhattarpur Division

Water Resources sub DN. Badamela Sub Division

Name of Work

Construction of Panjari Nalla weir (on Turukay Basis)  
Blocks Badamela, distt. Chhattarpur

Agreement No.

03/04/2023-24

Work Order No.

647/SAC/2023-24 dated 26.4.2023

Name of Contractor


M/s. Darendra Rai Contractor

Work Allotted  
(Part/Reach)

Construction of Panjari Nalla weir (without Canal)  
on Turukay Basis

Contract Amount

Rs. 168.56 Lakhs



उप सचिव  
म.प्र. शासन जल संसाधन विभाग

Serial Number V/S No.

Name of S.D.O./J.E.

Name of Component/Part of the work being discussed

Remarks (by S.D.O./J.E. regarding Compliance)

Instructions and Orders (with dated signatures of the Official writing)

Signatures of the Contractor or his Representative

Remarks by S.D.O./J.E. with counter signatures

Notes by the Contractor or his Representative regarding compliance

Remarks (by S.D.O./J.E. regarding Compliance)

23.6.2023 - 1000/040/23/6/2023

1. Pan-gate walls were silt washed

It is found that the designed foundation of main Body consists of R.C. 947cm, left side wing, R.C. is 947cm, left side, Return foundation: bed R.C. is 947cm, Right side - foundation bed R.C. is 947cm.

U/s foundation bed R.C. is 947cm. On either side of foundation is 947cm (R.C. section) concrete and hard strata (hard rock) achieved in foundations.

After cleaning and covering the site foundation R.C. m-15 laying may be started.

2. Proper Casing of R.C. work should be done.

3. Proper mixture must be used in all R.C. work.

4. Return side should be of good quality and silt free.

23.6.23 J.E.

25.7.2023 1. विनाशित मरत के कचरे को क्लियर कर फुलर समुचित ढांचे में समाप्त करे और सिल्ट को फुलर करे।

2. Main body under R.C. work and R.C.C. floor U/s above is all R.C. work may be started.

25.7.23 J.E.

रूप साहित्य  
म.प्र. शासन कल सहायता विभाग

20/7/23

25-07-2023

for completion