

प्रपत्र "अ"- Work Done under Swadesh Darshan 1.0 at WILDLIFE CIRCUIT

Sn	Sanctioned Project Components	Sanctioned Cost (in INR)	Stipulated Completion Timeline	Expenditure
I	II	III	IV	I
A	Sanjay National Park	1327.27		1293.01
1	Buffer zone entry	44.12	Complete	44
2	Compound wall, chain link fencing	40.73	Complete	40
3	Parking area development	17.48	Complete	17
4	Canopy walk	107.77	Complete	94.69
5	Development of forest walking trails	89.29	Complete	74.33
6	Development of machaans	33.23	Complete	32.43
7	Forest information centre	110.57	Complete	121.15
8	Cafeteria	66.48	Complete	79.91
9	Open air amphitheatre (+toilets)	61.11	Complete	61
10	Log huts (+ office) (9 nos.)	452.33	Complete	469.03
11	Camping site (gate, fencing, compound development, office, toilets)	65.91	Complete	67.33
12	Boring, & pump	8.11	Complete	8.11
13	Electric substation	20.00	Complete	16.27
14	Solar lighting system	30.25	Complete	32.15
15	Provision of Wi-Fi at location	12.97	Complete	12.97
16	Signages	52.00	Complete	82.56
17	Solid waste management (+ dust bins)	114.92	Complete	40.08


अनुभास्य अधिकारी
मध्य प्रदेश शासन
पर्यटन विभाग
मंत्रालय, भोपाल