

प्रश्नोत्तर से संबंधित परिशिष्ट

परिशिष्ट 'अठहत्तर'

[15/12/2015]

प्रश्न सं. [क. 2281]

परिशिष्ट-अ

अतारांकित प्रश्न क्रमांक-2281

स.क्र.	वर्ष	भुगतान की गई राशि (राशि लाख रुपये में)
1	2	3
1	2010-11	1101.78
2	2011-12	823.13
3	2012-13	17585.15
4	2013-14	18034.84
5	2014-15	2628.54
6	2015-16	1463.17
योग		41636.61

(एस.के.बघेल)
अवर सचिव
नर्मदा घाटी विकास विभाग

आतांकित प्रश्न - 2281 का

परिशिष्ट - 'ब'

(III) Extra cost of ₹ 12.88 crore due to non consideration of utilization of excavated Hard Rock in the estimates.

According to the irrigation specifications the useful excavated material should be shown utilize in the work by giving wattage in the estimates. As per USR the sectional pit measurement of excavated hard rock is not possible, the stack measurement taken up and accounted for in MAS account.

It was, however, seen that the measurement of excavated hard rock had not been taken up and shown utilized in the work. Though, the huge quantity of excavated hard rock was considered in the estimates without giving wattage to the work. Thus, non-accountal and non consideration of wattage of excavated hard rock in the estimates has resulted in inflated estimates which led to extra cost ₹ 12.88 crore (657392 cum X 196 per cum). As detailed in annexure "C" to this report.

On this being pointed out, the EE stated that the excavated hard rock will be utilized in bolder tow, filter blanket and pitching work.

The reply is not tenable as the excavated hard rock had neither been measured nor accounted for in MAS accounts and also non consideration of wattage in the estimates which indicates lack of supervision too.

(एस.के.बघेल)
अवर सचिव
नर्मदा घाटी विकास विभाग