

प्रपत्र-अ

विधानसभा तारांकित प्रश्न क्रमांक-1191 द्वारा श्री कुंवर जी कोठार  
विषय :- पचोर बाय पास के निर्माण बाबत।

स. क्र.	कार्य का नाम	कार्यदिश की तिथि	कार्य प्रारम्भ करने की दिनांक	अनुबंधानुसार कार्य पूर्ण करने की तिथि	कार्य पूर्ण करने की संभावित तिथि	विलम्ब का कारण	टीप
1	2	3	4	5	6	7	8
1.	पचोर बायपास मार्ग	मु.अ. रा.प. लो.नि.वि. का पत्र क्रं. 1272 / 27. 02.2018	27.02.2018	26.08.2019	30.12.2019	सड़क के 1200 मीटर का भाग नेवज नदी के किनारे निर्मित होना है। जिसमें स्थानीय भूमि विवाद एवं अतिक्रमण के कारण कार्य की गति धीमी होने से बारिश के दौरान कार्य नहीं किया जा सकता।	बिन्दु क्रं. 7 अनुसार 1200 मीटर की कार्य की गति धीमी रही एक शेष हिस्से में कार्य की प्रगति एवं संविदाकार को गति बढ़ाने हेतु का.यं. लो.नि.वि. संभाग राजगढ़ के पत्र क्रं. 2174 दि.05.06.18, 1191 3992 दि.10.10.18 एवं 620 8.2.19 द्वारा लेख किया गया है। वर्तमान में अनुबंध अनुसार समयावधि शेष होने के कारण कार्यवाही नहीं की गई।

पत्रिका 1

**Office of Chief Engineer (Capital Zone)**

**P.W.D. Nirman Bhavan, Plot No. 27-28 Arera Hills, Bhopal**

/ G./ 380 /Con./Rajgarh/2017

Bhopal Dt. /2/18

**Notice to proceed with the work.**

Via Registered A.D.

M/S VVC Real Infra Pvt.Ltd.  
Madan Mohan Auto Comp  
A B road Raghogarh GUNA

Ref.:- Agreement no. 4/2017-18

Dear sir,

Pursuant to your furnishing the requisite security as stipulated in FIB clause 34.1 and signing of the contract for execution of the Construction of Pachore By Pass Road Length 8.60 Km (Tender No.257994) for the Bid Price of Rupees 13,08,73,040.26 (Thirteen Crore Eight lacs Seventy Three Thousand Forty and Twenty Six Paisa Only.) Period of contract is 18 months i/c rainy season.

You are hereby instructed to proceed with the execution of the said works in accordance with the contract documents

Encl.-Nil

(Er. R.K. Vaidya)

Chief Engineer (Capital Zone),

P.W.D. Nirman Bhavan, Bhopal

Endorsement | 27/2 G./ 380 /Con./Rajgarh/2017

Bhopal Dt. 27/2/18

Copies to:-

- 1-Engineer in Chief, P.W.D. M.P.Bhopal.
  - 2-Superintending Engineer P.W.D. Circle No.-2 Bhopal
  - 3-Executive Engineer P.W.D. Division Rajgarh
- For information and Necessary Action Please.

Encl.-Nil

(Er. R.K. Vaidya) 27/2/18

Chief Engineer (Capital Zone),

P.W.D. Nirman Bhavan, Bhopal

Tender  
FSE  
3/3/18

990  
53/18